

Envelope Assemblies

Assembly	Gross Area or Perimeter	Cavity R-Value	Cont. R-Value	Prop. U-Factor/ F-Factor	Req. U-Factor/ F-Factor	Prop. UA	Req. UA
Ceiling: Flat Ceiling or Scissor Truss	2003	60.0	0.0	0.024	0.024	48	48
Floor: Slab-On-Grade (Unheated) Insulation depth: 4.00' Insulation position: Fully Insulated (uniform R-value across perimeter and under slab)	182		12.5	0.330	0.360	0	0
Wall: Wood Frame, 16" o.c.	2577	0.0	32.0	0.027	0.045	55	92
Windows All: Vinyl Frame	483			0.240	0.300	116	145
Door: Solid Door (under 50% glazing)	20			0.240	0.300	5	6
Door 2: Glass Door (over 50% glazing)	21			0.270	0.300	6	6

Compliance: Passes using UA trade-off

Compliance: 18.5% Better Than Code

Max UA: 282

Your UA: 230

The % Better or Worse Than Code Index reflects how close to compliance the house is based on code trade-off rules. It DOES NOT provide an estimate of energy use or cost relative to a minimum-code home.

Slab-on-grade tradeoffs are no longer considered in the UA or performance compliance path in REScheck. Each slab-on-grade assembly in the specified climate zone must meet the minimum energy code insulation R-value and depth requirements.

Compliance Statement

The proposed building design described here is consistent with the building plans, specifications, and other calculations submitted with the permit application. The proposed building has been designed to meet the 2021 IECC requirements in REScheck-Web and to comply with the mandatory requirements listed in the REScheck Inspection Checklist.

Name - Title

Signature

Date



Inspection Checklist

Energy Code: 2021 IECC

Requirements: 0% were addressed directly in the REScheck software

Text in the "Comments/Assumptions" column is provided by the user in the REScheck Requirements screen. For each requirement, the user certifies that a code requirement will be met and how that is documented, or that an exception is being claimed. Where compliance is itemized in a separate table, a reference to that table is provided.

Pre-Inspection/Plan Review

Section # & Req.ID	Pre-Inspection/Plan Review	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
103.1, 103.2 [PR1] ¹	Construction drawings and documentation demonstrate energy code compliance for the building envelope. Thermal envelope and energy compliance path represented on construction documents.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
103.1, 103.2, 403.8 [PR3] ¹	Construction drawings and documentation demonstrate energy code compliance for lighting and mechanical systems. Systems serving multiple dwelling units must demonstrate compliance with the IECC Commercial Provisions.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
302.1, 403.7 [PR2] ²	Heating and cooling equipment is sized per ACCA Manual S based on loads calculated per ACCA Manual J or other methods approved by the code official.	Heating: Btu/hr <input type="text"/> Cooling: Btu/hr <input type="text"/>	Heating: Btu/hr <input type="text"/> Cooling: Btu/hr <input type="text"/>	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Additional Comments/Assumptions:

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------

Foundation Inspection

Section # & Req.ID	Foundation Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
402.1.2 [FO1] ²	Slab edge insulation R-value.	R- <input type="text"/> <input type="checkbox"/> Unheated <input type="checkbox"/> Heated	R- <input type="text"/> <input type="checkbox"/> Unheated <input type="checkbox"/> Heated	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values
303.2.1 [FO11] ²	A protective covering is installed to protect exposed exterior insulation and extends a minimum of 6 in. below grade.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.9 [FO12] ²	Snow and ice-melting system controls installed to shut off system when pavement temperature > 50F and no precipitation.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.2 [FO3] ¹	Slab edge insulation depth/length.	<input type="text"/> ft	<input type="text"/> ft	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values
303.2, 402.2.10 [FO2] ¹	Slab edge insulation installed per manufacturer's instructions.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Additional Comments/Assumptions:

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------

Framing / Rough-In Inspection

Section # & Req.ID	Framing / Rough-In Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
402.1, 402.3.4 [FR1] ¹	Door U-factor.	U- <input type="text"/>	U- <input type="text"/>	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values
402.1, 402.3.1, 402.3.3, 402.5 [FR2] ¹	Glazing U-factor (area-weighted average).	U- <input type="text"/>	U- <input type="text"/>	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values
402.4.1.1 [FR23] ¹	Air barrier and thermal barrier installed per manufacturer's instructions.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.3 [FR20] ¹	Fenestration that is not site built is listed and labeled as meeting AAMA /WDMA/CSA 101/I.S.2/A440 or has infiltration rates per NFRC 400 that do not exceed code limits.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.5 [FR16] ²	IC-rated recessed lighting fixtures sealed at housing/interior finish and labeled to indicate ≤2.0 cfm leakage at 75 Pa.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.1 [FR12] ¹	Supply and return ducts in attics insulated ≥ R-8 where duct is ≥ 3 inches in diameter and ≥ R-6 where < 3 inches.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.4 [FR13] ¹	Ducts, air handlers and filter boxes are sealed with joints/seams compliant with International Mechanical Code or International Residential Code, as applicable.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.7 [FR15] ³	Building cavities are not used as ducts or plenums.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Section # & Req.ID	Framing / Rough-In Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
403.3.2 [FR28] ³	Ducts declared to be within the conditioned space are either 1) completely within the continuous air barrier and within the building thermal envelope, 2) buried within ceiling insulation in accordance with Section R403.3.6 and the air handler is located completely within the continuous air barrier and within the building thermal envelope and the duct leakage is ≤ 1.5 cfm / 100 square feet of conditioned floor area served by the duct system, or 3) the ceiling insulation R-value installed against and above the insulated duct \geq to the proposed ceiling insulation R-value, less the R-value of the insulation on the duct.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.4 [FR17] ²	HVAC piping conveying fluids above 105 °F or chilled fluids below 55 °F are insulated to $\geq R-3$.	R- <input type="text"/>	R- <input type="text"/>	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.6 [FR29] ³	Electrical and communication boxes installed in the thermal boundary of the envelope sealed to limit air leakage between conditioned and unconditioned spaces.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.4.1 [FR24] ¹	Protection of insulation on HVAC piping.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.2 [FR18] ²	Hot water pipes are insulated to $\geq R-3$.	R- <input type="text"/>	R- <input type="text"/>	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.6 [FR19] ²	Automatic or gravity dampers are installed on all outdoor air intakes and exhausts for mechanical ventilation systems.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.6.1 [FR30] ²	Ventilation systems in climate zones 7 & 8 shall utilize heat or energy recovery			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.1.3 [FR4] ¹	U-factors of fenestration products are determined in accordance with the NFRC test procedure or taken from the default table.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Additional Comments/Assumptions:

--

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------

Insulation Inspection

Section # & Req.ID	Insulation Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
303.1 [IN13] ²	All installed insulation is labeled or the installed R-values provided.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1, 402.2.5, 402.2.6 [IN3] ¹	Wall insulation R-value. If this is a mass wall with at least 1/2 of the wall insulation on the wall exterior, the exterior insulation requirement applies (FR10).	R- <input type="text"/> <input type="checkbox"/> Wood <input type="checkbox"/> Mass <input type="checkbox"/> Steel	R- <input type="text"/> <input type="checkbox"/> Wood <input type="checkbox"/> Mass <input type="checkbox"/> Steel	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	<i>See the Envelope Assemblies table for values</i>
303.2 [IN4] ¹	Wall insulation is installed per manufacturer's instructions.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Additional Comments/Assumptions:

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------

Final Inspection Provisions

Section # & Req.ID	Final Inspection Provisions	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
303.1.1.1, 303.2 [FI2] ¹	Ceiling insulation installed per manufacturer's instructions. Blown insulation marked every 300 ft ² .			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.3 [FI18] ³	Manufacturer manuals for mechanical and water heating systems have been provided.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.2 [FI26] ²	Hot water boilers supplying heat through one- or two-pipe heating systems have automatic outdoor setback control to lower boiler water temperature based on outdoor temperature, indoor temperature or water temperature sensing.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.4.1 [FI24] ¹	Air handler leakage designated by manufacturer at <=2% of design air flow.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.5 [FI27] ¹	Ducts are pressure tested in accordance with ANEI/RESNET/ICC 380 or ASTM E1554 to determine air leakage with either: Rough-in test: Total leakage measured with a pressure differential of 0.1 inch w.g. across the system including the manufacturer's air handler enclosure if installed at time of test. Postconstruction test: Total leakage measured with a pressure differential of 0.1 inch w.g. across the entire system including the manufacturer's air handler enclosure.	<input type="text"/> cfm/100 ft ²	<input type="text"/> cfm/100 ft ²	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.6 [FI4] ¹	Duct tightness test result of <=4 cfm/100 ft ² across the system or <=3 cfm/100 ft ² without air handler @ 25 Pa. Duct tightness <= 8 cfm/100 ft ² for ducts within thermal envelope. For rough-in tests, verification may need to occur during Framing Inspection.	<input type="text"/> cfm/100 ft ²	<input type="text"/> cfm/100 ft ²	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.1 [FI11] ²	Circulating service hot water systems have automatic or accessible manual controls.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
404.1 [FI6] ¹	100% of permanent fixtures have high efficacy lamps.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Section # & Req.ID	Final Inspection Provisions	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
403.5.1.1 [FI28] ²	Heated water circulation systems have a circulation pump. The system return pipe is a dedicated return pipe or a cold water supply pipe. Gravity and thermos-syphon circulation systems are not present. Controls for circulating hot water system pumps start the pump with signal for hot water demand within the occupancy. Controls automatically turn off the pump when water is in circulation loop is at set-point temperature and no demand for hot water exists.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
404.2 [FI36] ³	Permanent interior lighting shall be controlled with either a dimmer, occupancy sensor or other control built into the fixture.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
404.3 [FI37] ³	Exterior lighting ≥ 30 watts shall have the following controls: manual on/off switch with automatic shut-off, automatic shut-off in daylight hours, and controls that override automatic shutoff that returns to automatic control within 24 hours.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.1.1.1 [FI32] ²	Demand recirculation water systems have automatic controls to start pump when hot water is requested.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.1.2 [FI29] ²	Electric heat trace systems comply with IEEE 515.1 or UL 515. Controls automatically adjust the energy input to the heat tracing to maintain the desired water temperature in the piping.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.3 [FI31] ²	Drain water heat recovery units tested in accordance with CSA B55.1. Potable water-side pressure loss of drain water heat recovery units < 3 psi for individual units connected to one or two showers. Potable water-side pressure loss of drain water heat recovery units < 2 psi for individual units connected to three or more showers.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
401.3 [FI7] ²	Compliance certificate posted with building specifications and compliance path and results.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.6.2 [FI25] ²	All mechanical ventilation system fans not part of tested and listed HVAC equipment meet efficacy and air flow limits per Table R403.6.2.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Section # & Req.ID	Final Inspection Provisions	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
403.6.3 [FI33] ²	Mechanical ventilation systems tested and verified to meet the minimum flow rates required by Section R403.6.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
404.1.1 [FI35] ³	Exterior lighting for multifamily buildings shall comply with Section C405.4.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
404.1.2 [FI23] ³	Fuel gas lighting systems have no continuous pilot light.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
408.2.1 [FI38] ³	Enhanced Envelope Performance Option: Proposed building UA = 0.95 UA of 2021 IECC Standard Reference Design.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1, 402.2.1, 402.2.2, 402.2.6 [FI1] ¹	Ceiling insulation R-value.	R- <input type="text"/> <input type="checkbox"/> Wood <input type="checkbox"/> Steel	R- <input type="text"/> <input type="checkbox"/> Wood <input type="checkbox"/> Steel	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values
402.2.3 [FI22] ²	Vented attics with air permeable insulation include baffle adjacent to soffit and eave vents that extends over insulation.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.4 [FI3] ¹	Attic access hatch and door insulation \geq R-value of the adjacent assembly.	R- <input type="text"/>	R- <input type="text"/>	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.1.3 [FI17] ¹	Blower door test @ 50 Pa. \leq 5.0 ach in Climate Zones 1-2, and \leq 3.0 ach in Climate Zones 3-8.	ACH 50 = <input type="text"/>	ACH 50 = <input type="text"/>	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.4 [FI29] ²	Where open combustion air ducts provide combustion air to open combustion fuel burning appliances, the appliances and combustion air opening are located outside the building thermal envelope or enclosed in a room, isolated from inside the thermal envelope. Such rooms are sealed and insulated.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Section # & Req.ID	Final Inspection Provisions	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
403.1.1 [F19] ²	Programmable thermostats installed for control of primary heating and cooling systems and initially set by manufacturer to code specifications.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Additional Comments/Assumptions:

1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------



2021 IECC Energy Efficiency Certificate

Insulation Rating	R-Value
Above-Grade Wall	32.00
Below-Grade Wall	0.00
Floor	12.50
Ceiling / Roof	60.00
Ductwork (unconditioned spaces):	_____

Glass & Door Rating	U-Factor	SHGC
Window	0.24	0.46
Door	0.27	0.12
Skylight	0.00	

Heating & Cooling Equipment	Efficiency
Heating System: _____	_____
Cooling System: _____	_____
Water Heater: _____	_____

Signature

Name: _____ Date: _____

Comments: